

**PRESHOW BEFORE HALF HOUR****{In Howell booth}**

- Turn on battery backup
- Turn on EOS
- Turn on hot power in park\*<sup>1</sup>
- House light fader up
- Turn house & stage works OFF on Paradigm panel
- Run intelligent fixture check out: [Go to Cue] 2000
  - Test all moving lights and LED for functionality
- [Go to Cue] [Out]
- Step through conventional fixtures
  - 1 [at] Level {chan check}
  - Step through using [next]

**{Backstage}**

- Make sure that all run lights are on and still working
- Ensure G300 fogger is in G300 mode (turn off to adjust setting in power up sequence)
- Place battery for geyser (make sure to align pins)

**PRESHOW SHOULD FINISH AT LEAST 30 MINUTES BEFORE HOUSE  
OPENS TO FIX ANY PROBLEMS**

**AT HALF HOUR**

- In coordination with SM:
  - Blackout check [Go to Cue] 0.09
  - Put the EOS in Preset Cue (Cue 0.1)
  - Make sure that house light fader is down

**POST SHOW (ONLY WHEN AUDIENCE IS CLEAR)**

- Bring up house light fader
- [Go to Cue] [Out] on EOS
- Turn House lights on from Paradigm control—take house fader down
- Turn off hot power in park\*<sup>2</sup>
- Save Show [Shift] + [Update]
- Turn off console
- Get battery from stage & return to booth/put on charger
- Place Ghost light on stage when SM is clear
- Please turn off house and stage works if last in Howell

---

<sup>1</sup> [Park][Park] [Group] 1098 [thru] [Group] 1099 [at] [full] [enter]

<sup>2</sup> [Park][Park] [Group] 1098 [thru] [Group] 1099 [at] [0] [enter]